

ID	Task	Task Name	Start	Finish	Duration	Gantt Chart											
						Jan 18	May 18	Sept 18	Jan 19	May 19	Sept 19	Jan 20	May 20	Sept 20	Jan 21	May 21	Sept 21
1	✓	INCEPTION	Thu 08/02/18 8:00 AM	Wed 13/06/18 5:00 PM	88 days	[Gantt bar]											
65		PRE CONSTRUCTION	Thu 08/02/18 8:00 AM	Wed 22/09/21 5:00 PM	915 days	[Gantt bar]											
66	✓	PROJECT CONTROLS INITIAL DOCUMENTS	Tue 12/06/18 8:00 AM	Wed 28/11/18 5:00 PM	121 days	[Gantt bar]											
117	✓	BOARD GATEWAY: Procurement Strategy	Tue 12/06/18 8:00 AM	Fri 21/09/18 5:00 PM	73 days	[Gantt bar]											
127	✓	CORMAC IDA Design Appointment	Mon 05/03/18 8:00 AM	Thu 07/02/19 5:00 PM	233 days	[Gantt bar]											
165	✓	BOARD GATEWAY: Accept Preliminary Design	Thu 08/02/18 8:00 AM	Mon 11/02/19 5:00 PM	252 days	[Gantt bar]											
356	✓	PLANNING SUBMISSION	Thu 29/11/18 5:00 PM	Wed 08/05/19 5:00 PM	106 days	[Gantt bar]											
378		Property Acquisition	Fri 13/04/18 8:00 AM	Wed 15/07/20 5:00 PM	570 days	[Gantt bar]											
379		land acquisition by negotiation	Fri 13/04/18 8:00 AM	Wed 15/07/20 5:00 PM	570 days	[Gantt bar]											
380		CPO	Thu 03/01/19 8:00 AM	Tue 29/09/20 5:00 PM	446 days	[Gantt bar]											
381	✓	Create Stm Reasons and land requirements/BoR	Thu 03/01/19 8:00 AM	Wed 23/01/19 5:00 PM	15 days	[Gantt bar]											
382	✓	engage barrister	Thu 24/01/19 8:00 AM	Wed 06/02/19 5:00 PM	10 days	[Gantt bar]											
383		CPO Powers	Fri 18/01/19 8:00 AM	Tue 29/09/20 5:00 PM	435 days	[Gantt bar]											
384	✓	Cabinet Work Programme Entry	Wed 23/01/19 5:00 PM	Wed 23/01/19 5:00 PM	0 days	[Gantt bar]											
385	✓	Draft Cabinet Report re: Property Acquisition. EDR	Thu 24/01/19 8:00 AM	Thu 24/01/19 5:00 PM	1 day	[Gantt bar]											
386	✓	Legal sign off for Cabinet Report	Fri 18/01/19 8:00 AM	Mon 21/01/19 5:00 PM	2 days	[Gantt bar]											
387	✓	Finance sign off for Cabinet Report	Fri 18/01/19 8:00 AM	Mon 21/01/19 5:00 PM	2 days	[Gantt bar]											
388	✓	CDT Review	Wed 23/01/19 5:00 PM	Wed 23/01/19 5:00 PM	0 days	[Gantt bar]											
389	✓	Cabinet Report submitted to Agenda meeting	Wed 23/01/19 5:00 PM	Wed 23/01/19 5:00 PM	0 days	[Gantt bar]											
390	✓	MEETING: Cabinet Pre-Agenda	Wed 23/01/19 5:00 PM	Wed 23/01/19 5:00 PM	0 days	[Gantt bar]											
391	✓	Cabinet Report amendments	Thu 24/01/19 8:00 AM	Tue 12/02/19 5:00 PM	14 days	[Gantt bar]											
392	✓	MEETING: Cabinet Agenda	Tue 12/02/19 5:00 PM	Tue 12/02/19 5:00 PM	0 days	[Gantt bar]											
393	✓	MEETING: Cabinet	Wed 20/02/19 5:00 PM	Wed 20/02/19 5:00 PM	0 days	[Gantt bar]											
394	✓	Draft CPO	Fri 01/03/19 8:00 AM	Thu 25/04/19 5:00 PM	40 days	[Gantt bar]											
395	✓	check and revise drawings for reissue	Fri 26/04/19 8:00 AM	Thu 23/05/19 5:00 PM	20 days	[Gantt bar]											
396	✓	finalise and issue to QC	Fri 24/05/19 8:00 AM	Thu 03/10/19 5:00 PM	95 days	[Gantt bar]											
397		barrister review	Fri 04/10/19 8:00 AM	Tue 07/07/20 5:00 PM	190 days	[Gantt bar]											
398		Seal CPO	Wed 08/07/20 8:00 AM	Tue 14/07/20 5:00 PM	5 days	[Gantt bar]											
399		Publicise and serve notices	Wed 15/07/20 8:00 AM	Tue 21/07/20 5:00 PM	5 days	[Gantt bar]											
400		Statutory objection period	Wed 22/07/20 8:00 AM	Tue 01/09/20 5:00 PM	30 days	[Gantt bar]											
401		Notice of CPO decision	Wed 02/09/20 8:00 AM	Tue 29/09/20 5:00 PM	20 days	[Gantt bar]											
402		Mainline, Side Road and Stopping Up Orders / PROW	Tue 12/02/19 8:00 AM	Tue 29/09/20 5:00 PM	418 days	[Gantt bar]											
403	✓	Draft Orders	Tue 12/02/19 8:00 AM	Mon 25/02/19 5:00 PM	10 days	[Gantt bar]											
404	✓	Dft Review	Tue 26/02/19 8:00 AM	Mon 08/04/19 5:00 PM	30 days	[Gantt bar]											
405	✓	Resolve issues	Tue 09/04/19 8:00 AM	Mon 29/04/19 5:00 PM	15 days	[Gantt bar]											
406	✓	check and revise drawings for reissue	Tue 30/04/19 8:00 AM	Thu 23/05/19 5:00 PM	18 days	[Gantt bar]											
407	✓	finalise and issue to QC	Fri 24/05/19 8:00 AM	Thu 03/10/19 5:00 PM	95 days	[Gantt bar]											
408		barrister review	Fri 04/10/19 8:00 AM	Tue 07/07/20 5:00 PM	190 days	[Gantt bar]											
409		Seal Orders	Wed 08/07/20 8:00 AM	Tue 14/07/20 5:00 PM	5 days	[Gantt bar]											
410		Publicise and serve notices	Wed 15/07/20 8:00 AM	Tue 21/07/20 5:00 PM	5 days	[Gantt bar]											
411		Statutory objection period	Wed 22/07/20 8:00 AM	Tue 01/09/20 5:00 PM	30 days	[Gantt bar]											
412		Notice of SRO decision	Wed 02/09/20 8:00 AM	Tue 29/09/20 5:00 PM	20 days	[Gantt bar]											
413		Public Inquiry	Wed 30/09/20 8:00 AM	Wed 22/09/21 5:00 PM	245 days	[Gantt bar]											
414		Objections resolved (if possible)	Wed 30/09/20 8:00 AM	Tue 13/10/20 5:00 PM	10 days	[Gantt bar]											

Project: St Austell A30 Link Road
Date: Fri 21/08/20 6:48 PM

Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
Split		External Tasks		Inactive Summary		Manual Summary		Critical	
Milestone		External Milestone		Manual Task		Start-only		Critical Split	
Summary		Inactive Task		Duration-only		Finish-only		Progress	

Task ID	Task Name	Start	Finish	Duration	Gantt Chart																												
					January 2021							May 2021							September 2021							January 2022							
					10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7
415	SoS considers objections	Wed 30/09/20 8:00 AM	Tue 03/11/20 5:00 PM	25 days	[Gantt bar from 30/09/20 to 03/11/20]																												
416	SoS announces PI	Tue 03/11/20 5:00 PM	Tue 03/11/20 5:00 PM	0 days	[Milestone diamond at 03/11/20]																												
417	Prepare Stm of case	Wed 04/11/20 8:00 AM	Tue 15/12/20 5:00 PM	30 days	[Gantt bar from 04/11/20 to 15/12/20]																												
418	Submit Stm of Case to Minister & Objectors	Tue 15/12/20 5:00 PM	Tue 15/12/20 5:00 PM	0 days	[Milestone diamond at 15/12/20]																												
419	All parties prepare (Max 22 weeks)	Wed 04/11/20 8:00 AM	Wed 21/04/21 5:00 PM	22 wks	[Gantt bar from 04/11/20 to 21/04/21]																												
420	Public Inquiry	Thu 22/04/21 8:00 AM	Wed 05/05/21 5:00 PM	10 days	[Gantt bar from 22/04/21 to 05/05/21]																												
421	Inspectors Report	Thu 06/05/21 8:00 AM	Wed 14/07/21 5:00 PM	50 days	[Gantt bar from 06/05/21 to 14/07/21]																												
422	SoS decision	Thu 15/07/21 8:00 AM	Wed 22/09/21 5:00 PM	50 days	[Gantt bar from 15/07/21 to 22/09/21]																												
423	Land Entry	Wed 30/09/20 8:00 AM	Wed 13/01/21 5:00 PM	65 days	[Gantt bar from 30/09/20 to 13/01/21]																												
424	Public notice of confirmation	Wed 30/09/20 8:00 AM	Tue 27/10/20 5:00 PM	20 days	[Gantt bar from 30/09/20 to 27/10/20]																												
425	High Court Challenge Period	Wed 28/10/20 8:00 AM	Tue 08/12/20 5:00 PM	30 days	[Gantt bar from 28/10/20 to 08/12/20]																												
426	Confirm Orders	Wed 09/12/20 8:00 AM	Wed 06/01/21 5:00 PM	10 days	[Gantt bar from 09/12/20 to 06/01/21]																												
427	Notices to treat - drafting, legal review	Wed 30/09/20 8:00 AM	Tue 24/11/20 5:00 PM	40 days	[Gantt bar from 30/09/20 to 24/11/20]																												
428	Serve Notices to treat & Entry	Thu 07/01/21 8:00 AM	Wed 13/01/21 5:00 PM	5 days	[Gantt bar from 07/01/21 to 13/01/21]																												
429	Land Entry	Wed 13/01/21 5:00 PM	Wed 13/01/21 5:00 PM	0 days	[Milestone diamond at 13/01/21]																												
430	BOARD GATEWAY: Contractor Appointment	Fri 23/11/18 8:00 AM	Tue 10/03/20 5:00 PM	322 days	[Gantt bar from 23/11/18 to 10/03/20]																												
431	Tender and appoint contractor - Client Activity	Fri 23/11/18 8:00 AM	Tue 01/10/19 5:00 PM	215 days	[Gantt bar from 23/11/18 to 01/10/19]																												
469	Cabinet Approval	Wed 09/01/19 5:00 PM	Tue 05/02/19 5:00 PM	19 days	[Gantt bar from 09/01/19 to 05/02/19]																												
480	Form of Appointment Issued	Wed 02/10/19 8:00 AM	Tue 10/03/20 5:00 PM	107 days	[Gantt bar from 02/10/19 to 10/03/20]																												
481	Draft letter to unsuccessful bidders	Wed 02/10/19 8:00 AM	Wed 02/10/19 5:00 PM	1 day	[Gantt bar from 02/10/19 8:00 AM to 02/10/19 5:00 PM]																												
482	Draft letter to successful bidder	Wed 02/10/19 8:00 AM	Wed 02/10/19 5:00 PM	1 day	[Gantt bar from 02/10/19 8:00 AM to 02/10/19 5:00 PM]																												
483	Submit letters and Contractor Procurement	Wed 02/10/19 5:00 PM	Wed 02/10/19 5:00 PM	0 days	[Milestone diamond at 02 Oct '19]																												
484	OJEU award notice	Wed 02/10/19 5:00 PM	Wed 02/10/19 5:00 PM	0 days	[Milestone diamond at 02 Oct '19]																												
485	STANDSTILL PERIOD	Wed 02/10/19 5:00 PM	Sat 12/10/19 5:00 PM	10 edays	[Gantt bar from 02/10/19 5:00 PM to 12/10/19 5:00 PM]																												
486	Letter of intent issued	Mon 14/10/19 8:00 AM	Fri 25/10/19 5:00 PM	10 days	[Gantt bar from 14/10/19 8:00 AM to 25/10/19 5:00 PM]																												
487	Legal development of contract	Thu 03/10/19 8:00 AM	Mon 24/02/20 5:00 PM	95 days	[Gantt bar from 03/10/19 8:00 AM to 24/02/20 5:00 PM]																												
488	Form of Appointment issued	Tue 25/02/20 8:00 AM	Tue 25/02/20 5:00 PM	1 day	[Gantt bar from 25/02/20 8:00 AM to 25/02/20 5:00 PM]																												
489	Signed copy of MoA returned	Wed 26/02/20 8:00 AM	Tue 10/03/20 5:00 PM	10 days	[Gantt bar from 26/02/20 8:00 AM to 10/03/20 5:00 PM]																												
490	Contractor Purchase Order	Tue 25/02/20 8:00 AM	Thu 27/02/20 5:00 PM	3 days	[Gantt bar from 25/02/20 8:00 AM to 27/02/20 5:00 PM]																												
491	Complete contract registration	Tue 25/02/20 8:00 AM	Tue 25/02/20 5:00 PM	1 day	[Gantt bar from 25/02/20 8:00 AM to 25/02/20 5:00 PM]																												
492	Complete Purchase Requisition	Wed 26/02/20 8:00 AM	Wed 26/02/20 5:00 PM	1 day	[Gantt bar from 26/02/20 8:00 AM to 26/02/20 5:00 PM]																												
493	Purchase order issued to Contractor	Thu 27/02/20 8:00 AM	Thu 27/02/20 5:00 PM	1 day	[Gantt bar from 27/02/20 8:00 AM to 27/02/20 5:00 PM]																												
494	Handover Meeting	Mon 14/10/19 8:00 AM	Tue 29/10/19 5:00 PM	12 days	[Gantt bar from 14/10/19 8:00 AM to 29/10/19 5:00 PM]																												
495	Organise handover meeting	Mon 14/10/19 8:00 AM	Mon 14/10/19 5:00 PM	1 day	[Gantt bar from 14/10/19 8:00 AM to 14/10/19 5:00 PM]																												
496	Circulate agenda and associated documents for	Tue 22/10/19 8:00 AM	Tue 22/10/19 5:00 PM	1 day	[Gantt bar from 22/10/19 8:00 AM to 22/10/19 5:00 PM]																												
497	HANDOVER MEETING - Contractor (Design)	Mon 28/10/19 8:00 AM	Mon 28/10/19 5:00 PM	1 day	[Gantt bar from 28/10/19 8:00 AM to 28/10/19 5:00 PM]																												
498	Minutes from Handover Meeting circulated	Tue 29/10/19 8:00 AM	Tue 29/10/19 5:00 PM	1 day	[Gantt bar from 29/10/19 8:00 AM to 29/10/19 5:00 PM]																												
499	BOARD GATEWAY: Detailed Design	Wed 30/10/19 8:00 AM	Thu 17/09/20 5:00 PM	224 days	[Gantt bar from 30/10/19 8:00 AM to 17/09/20 5:00 PM]																												
500	Detailed Design	Wed 30/10/19 8:00 AM	Wed 16/09/20 5:00 PM	223 days	[Gantt bar from 30/10/19 8:00 AM to 16/09/20 5:00 PM]																												
501	Design Delivery	Wed 30/10/19 8:00 AM	Fri 31/07/20 5:00 PM	38 wks	[Gantt bar from 30/10/19 8:00 AM to 31/07/20 5:00 PM]																												
502	ongoing design review	Wed 13/11/19 8:00 AM	Fri 14/08/20 5:00 PM	38 wks	[Gantt bar from 13/11/19 8:00 AM to 14/08/20 5:00 PM]																												
503	Notification Design Package Nearing Completion	Mon 13/07/20 8:00 AM	Mon 13/07/20 8:00 AM	0 days	[Milestone diamond at 13 Jul '20]																												

Project: St Austell A30 Link Road
Date: Fri 21/08/20 6:48 PM

Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
Split		External Tasks		Inactive Summary		Manual Summary		Critical	
Milestone		External Milestone		Manual Task		Start-only		Critical Split	
Summary		Inactive Task		Duration-only		Finish-only		Progress	

Task ID	Task Name	Start	Finish	Duration	Gantt Chart																							
					January				May 20				Septem				January				May 20				Septem			
					1	01	21	11	01	21	11	01	21	11	01	21	11	01	21	11	01	21	11	01	21	11	01	21
504	Design Acceptance	Fri 14/08/20 5:00 PM	Tue 01/09/20 5:00 PM	12 days	[Gantt bar for Design Acceptance]																							
505	Submit Design for Acceptance	Fri 14/08/20 5:00 PM	Fri 14/08/20 5:00 PM	0 days	[Gantt bar for Submit Design for Acceptance]																							
506	Review Design	Mon 17/08/20 8:00 AM	Fri 28/08/20 5:00 PM	10 days	[Gantt bar for Review Design]																							
507	Complete & Notify Employer Acceptance	Mon 31/08/20 8:00 AM	Mon 31/08/20 5:00 PM	1 day	[Gantt bar for Complete & Notify Employer Acceptance]																							
508	Agree Detailed Design with TL, SPM & Client	Tue 01/09/20 8:00 AM	Tue 01/09/20 5:00 PM	1 day	[Gantt bar for Agree Detailed Design with TL, SPM & Client]																							
509	Project Review Meeting	Mon 13/07/20 8:00 AM	Fri 24/07/20 5:00 PM	10 days	[Gantt bar for Project Review Meeting]																							
510	Organise Project Review Meeting	Mon 13/07/20 8:00 AM	Mon 13/07/20 5:00 PM	1 day	[Gantt bar for Organise Project Review Meeting]																							
511	Circulate agenda and associated documents	Tue 14/07/20 8:00 AM	Tue 14/07/20 5:00 PM	1 day	[Gantt bar for Circulate agenda and associated documents]																							
512	MEETING: DETAILED DESIGN & COST REVIEW	Mon 20/07/20 8:00 AM	Mon 20/07/20 5:00 PM	1 day	[Gantt bar for MEETING: DETAILED DESIGN & COST REVIEW]																							
513	Circulate minutes from Project Review Meeting	Wed 22/07/20 5:00 PM	Wed 22/07/20 5:00 PM	0 days	[Gantt bar for Circulate minutes from Project Review Meeting]																							
514	Update & Resubmit Detailed Design	Thu 23/07/20 8:00 AM	Fri 24/07/20 5:00 PM	2 days	[Gantt bar for Update & Resubmit Detailed Design]																							
515	Detailed Design Report	Wed 02/09/20 8:00 AM	Wed 16/09/20 5:00 PM	11 days	[Gantt bar for Detailed Design Report]																							
516	Draft Detailed Design Report	Wed 02/09/20 8:00 AM	Tue 08/09/20 5:00 PM	5 days	[Gantt bar for Draft Detailed Design Report]																							
517	Agree draft Detailed Design Report with TL & SP	Wed 09/09/20 8:00 AM	Wed 09/09/20 5:00 PM	1 day	[Gantt bar for Agree draft Detailed Design Report with TL & SP]																							
518	Update Detailed Design Report	Mon 14/09/20 8:00 AM	Wed 16/09/20 5:00 PM	3 days	[Gantt bar for Update Detailed Design Report]																							
519	Board Gateway Authorisation	Tue 21/07/20 8:00 AM	Thu 17/09/20 5:00 PM	43 days	[Gantt bar for Board Gateway Authorisation]																							
520	Complete & Submit Gateway Authorisation	Tue 21/07/20 8:00 AM	Tue 21/07/20 5:00 PM	1 day	[Gantt bar for Complete & Submit Gateway Authorisation]																							
521	MEETING: PROJECT BOARD - Detailed Design Repo	Thu 30/07/20 8:00 AM	Thu 30/07/20 5:00 PM	1 day	[Gantt bar for MEETING: PROJECT BOARD - Detailed Design Repo]																							
522	Gateway Authorisation form (Detailed Design)	Mon 03/08/20 5:00 PM	Mon 03/08/20 5:00 PM	0 days	[Gantt bar for Gateway Authorisation form (Detailed Design)]																							
523	Complete & notify Employer Acceptance form	Thu 17/09/20 8:00 AM	Thu 17/09/20 5:00 PM	1 day	[Gantt bar for Complete & notify Employer Acceptance form]																							
524	DfT Full Business Case	Fri 01/02/19 8:00 AM	Tue 06/10/20 5:00 PM	430 days	[Gantt bar for DfT Full Business Case]																							
525	Business Case Development	Fri 01/02/19 8:00 AM	Thu 28/11/19 5:00 PM	216 days	[Gantt bar for Business Case Development]																							
526	FBC Delivery Programme	Tue 26/02/19 8:00 AM	Tue 29/10/19 5:00 PM	176 days	[Gantt bar for FBC Delivery Programme]																							
527	Key Project Milestones	Tue 26/02/19 8:00 AM	Tue 29/10/19 5:00 PM	176 days	[Gantt bar for Key Project Milestones]																							
528	Project Kick Off Meeting	Tue 26/02/19 8:00 AM	Tue 26/02/19 5:00 PM	1 day	[Gantt bar for Project Kick Off Meeting]																							
529	Provide Templates of reports to team	Tue 26/03/19 5:00 PM	Tue 26/03/19 5:00 PM	0 days	[Gantt bar for Provide Templates of reports to team]																							
530	Initial FBC Template Circulated	Mon 01/04/19 8:00 AM	Mon 01/04/19 5:00 PM	1 day	[Gantt bar for Initial FBC Template Circulated]																							
531	Tender price/programme provided by the Client	Tue 16/07/19 5:00 PM	Tue 16/07/19 5:00 PM	0 days	[Gantt bar for Tender price/programme provided by the Client]																							
532	Discuss Impact of Tender Prices & Programme	Wed 17/07/19 8:00 AM	Tue 06/08/19 5:00 PM	3 wks	[Gantt bar for Discuss Impact of Tender Prices & Programme]																							
533	Receive FBC Inputs from Internal Team	Tue 27/08/19 5:00 PM	Tue 27/08/19 5:00 PM	0 days	[Gantt bar for Receive FBC Inputs from Internal Team]																							
534	Complete Final Draft of FBC	Wed 28/08/19 8:00 AM	Tue 17/09/19 5:00 PM	15 days	[Gantt bar for Complete Final Draft of FBC]																							
535	Incorporate Initial FBC Inputs from internal team	Mon 01/07/19 8:00 AM	Fri 16/08/19 5:00 PM	35 days	[Gantt bar for Incorporate Initial FBC Inputs from internal team]																							
536	Submit initial Draft FBC to Client	Fri 16/08/19 5:00 PM	Fri 16/08/19 5:00 PM	0 days	[Gantt bar for Submit initial Draft FBC to Client]																							
537	Initial Client Review	Mon 19/08/19 8:00 AM	Fri 30/08/19 5:00 PM	10 days	[Gantt bar for Initial Client Review]																							
538	Incorporation of Client Comment	Mon 02/09/19 8:00 AM	Fri 13/09/19 5:00 PM	10 days	[Gantt bar for Incorporation of Client Comment]																							
539	Submit initial Draft FBC to Client	Tue 17/09/19 5:00 PM	Tue 17/09/19 5:00 PM	0 days	[Gantt bar for Submit initial Draft FBC to Client]																							
540	Client Review	Wed 18/09/19 8:00 AM	Tue 24/09/19 5:00 PM	5 days	[Gantt bar for Client Review]																							
541	Incorporation of Client Comment	Wed 25/09/19 8:00 AM	Tue 08/10/19 5:00 PM	10 days	[Gantt bar for Incorporation of Client Comment]																							

Project: St Austell A30 Link Road
Date: Fri 21/08/20 6:48 PM

Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
Split		External Tasks		Inactive Summary		Manual Summary		Critical	
Milestone		External Milestone		Manual Task		Start-only		Critical Split	
Summary		Inactive Task		Duration-only		Finish-only		Progress	

StAA30LR programme for acceptance v22 2020 06 30.mpp

Task ID	Task Name	Start	Finish	Duration	Gantt Chart												
					January	May 20	Septem	January	May 20	Septem	January	May 20	Septem	January	May 20	Septem	
					01	11	01	11	01	11	01	11	01	11	01	11	01
542	Final FBC Issued to Client	Tue 08/10/19 5:00 PM	Tue 08/10/19 5:00 PM	0 days	[Gantt Chart: Task bar from 08/10/19 to 08/10/19]												
543	gateway final check	Wed 09/10/19 8:00 AM	Tue 29/10/19 5:00 PM	15 days	[Gantt Chart: Task bar from 09/10/19 to 29/10/19]												
544	Strategic Case	Fri 15/03/19 8:00 AM	Mon 17/06/19 5:00 PM	67 days	[Gantt Chart: Summary bar from 15/03/19 to 17/06/19]												
545	Final Design Received	Fri 15/03/19 8:00 AM	Fri 15/03/19 5:00 PM	1 day	[Gantt Chart: Task bar from 15/03/19 to 15/03/19]												
546	Review of Stakeholder Contribution/Requirements	Mon 18/03/19 8:00 AM	Fri 22/03/19 5:00 PM	5 days	[Gantt Chart: Task bar from 18/03/19 to 22/03/19]												
547	Update Strategic Case	Wed 27/03/19 8:00 AM	Mon 17/06/19 5:00 PM	59 days	[Gantt Chart: Task bar from 27/03/19 to 17/06/19]												
548	Economic Case	Tue 26/02/19 8:00 AM	Tue 27/08/19 5:00 PM	131 days	[Gantt Chart: Summary bar from 26/02/19 to 27/08/19]												
549	Air Quality Workstream	Tue 07/05/19 8:00 AM	Mon 17/06/19 5:00 PM	30 days	[Gantt Chart: Summary bar from 07/05/19 to 17/06/19]												
550	Update Traffic Networks in AQ Model	Tue 07/05/19 8:00 AM	Mon 13/05/19 5:00 PM	1 wk	[Gantt Chart: Task bar from 07/05/19 to 13/05/19]												
551	Continue uploading model networks	Tue 14/05/19 8:00 AM	Mon 20/05/19 5:00 PM	1 wk	[Gantt Chart: Task bar from 14/05/19 to 20/05/19]												
552	Calculate Emission Rates	Tue 14/05/19 8:00 AM	Mon 20/05/19 5:00 PM	1 wk	[Gantt Chart: Task bar from 14/05/19 to 20/05/19]												
553	TAG House Counts and Local Tag Calcs	Tue 21/05/19 8:00 AM	Mon 27/05/19 5:00 PM	1 wk	[Gantt Chart: Task bar from 21/05/19 to 27/05/19]												
554	AQ Modelling for SDI	Tue 21/05/19 8:00 AM	Mon 03/06/19 5:00 PM	2 wks	[Gantt Chart: Task bar from 21/05/19 to 03/06/19]												
555	Local TAG calcs	Tue 28/05/19 8:00 AM	Mon 03/06/19 5:00 PM	1 wk	[Gantt Chart: Task bar from 28/05/19 to 03/06/19]												
556	Regional Calcs, AST Tables Valuation	Tue 04/06/19 8:00 AM	Mon 10/06/19 5:00 PM	1 wk	[Gantt Chart: Task bar from 04/06/19 to 10/06/19]												
557	Post Processing of Local AQ Calcs	Tue 04/06/19 8:00 AM	Mon 10/06/19 5:00 PM	1 wk	[Gantt Chart: Task bar from 04/06/19 to 10/06/19]												
558	QA and Regional AST valuation	Tue 11/06/19 8:00 AM	Mon 17/06/19 5:00 PM	1 wk	[Gantt Chart: Task bar from 11/06/19 to 17/06/19]												
559	Noise Quality Workstream	Tue 07/05/19 8:00 AM	Mon 17/06/19 5:00 PM	30 days	[Gantt Chart: Summary bar from 07/05/19 to 17/06/19]												
560	AST and FBC inputs	Tue 07/05/19 8:00 AM	Mon 17/06/19 5:00 PM	6 wks	[Gantt Chart: Task bar from 07/05/19 to 17/06/19]												
561	Environment Workstream	Mon 04/03/19 8:00 AM	Fri 24/05/19 5:00 PM	60 days	[Gantt Chart: Summary bar from 04/03/19 to 24/05/19]												
562	Coordinate Geology, Water, People and Communities - Core	Mon 04/03/19 8:00 AM	Fri 08/03/19 5:00 PM	1 wk	[Gantt Chart: Task bar from 04/03/19 to 08/03/19]												
563	Geology, Water, People and Communities - Core	Mon 11/03/19 8:00 AM	Fri 03/05/19 5:00 PM	8 wks	[Gantt Chart: Task bar from 11/03/19 to 03/05/19]												
564	Appraisal Summary of Disciplines	Mon 11/03/19 8:00 AM	Fri 12/04/19 5:00 PM	5 wks	[Gantt Chart: Task bar from 11/03/19 to 12/04/19]												
565	Internal Review of Chapters	Mon 15/04/19 8:00 AM	Fri 26/04/19 5:00 PM	2 wks	[Gantt Chart: Task bar from 15/04/19 to 26/04/19]												
566	Geology, Water, People and Communities - Internal Review	Mon 06/05/19 8:00 AM	Fri 17/05/19 5:00 PM	2 wks	[Gantt Chart: Task bar from 06/05/19 to 17/05/19]												
567	Final Document Delivered	Mon 20/05/19 8:00 AM	Fri 24/05/19 5:00 PM	1 wk	[Gantt Chart: Task bar from 20/05/19 to 24/05/19]												
568	Traffic Modelling Workstream	Tue 26/02/19 8:00 AM	Tue 27/08/19 5:00 PM	131 days	[Gantt Chart: Summary bar from 26/02/19 to 27/08/19]												
569	Discuss with DFT	Tue 26/02/19 8:00 AM	Mon 11/03/19 5:00 PM	2 wks	[Gantt Chart: Task bar from 26/02/19 to 11/03/19]												
570	Transport Model Update	Tue 12/03/19 8:00 AM	Mon 01/04/19 5:00 PM	3 wks	[Gantt Chart: Task bar from 12/03/19 to 01/04/19]												
571	Traffic Forecasts	Tue 02/04/19 8:00 AM	Mon 06/05/19 5:00 PM	25 days	[Gantt Chart: Summary bar from 02/04/19 to 06/05/19]												
572	Growth Assumptions	Tue 02/04/19 8:00 AM	Mon 08/04/19 5:00 PM	1 wk	[Gantt Chart: Task bar from 02/04/19 to 08/04/19]												
573	Core Growth	Tue 09/04/19 8:00 AM	Mon 15/04/19 5:00 PM	1 wk	[Gantt Chart: Task bar from 09/04/19 to 15/04/19]												
574	High Growth	Tue 16/04/19 8:00 AM	Mon 22/04/19 5:00 PM	1 wk	[Gantt Chart: Task bar from 16/04/19 to 22/04/19]												
575	Low Growth	Tue 23/04/19 8:00 AM	Mon 29/04/19 5:00 PM	1 wk	[Gantt Chart: Task bar from 23/04/19 to 29/04/19]												
576	Checks	Tue 30/04/19 8:00 AM	Mon 06/05/19 5:00 PM	1 wk	[Gantt Chart: Task bar from 30/04/19 to 06/05/19]												
577	Economic Benefits and OUC	Tue 07/05/19 8:00 AM	Mon 13/05/19 5:00 PM	1 wk	[Gantt Chart: Task bar from 07/05/19 to 13/05/19]												
578	Economic Benefit Calculations, inc. accidents	Tue 14/05/19 8:00 AM	Mon 03/06/19 5:00 PM	3 wks	[Gantt Chart: Task bar from 14/05/19 to 03/06/19]												
579	Complete Economic Appraisal	Wed 17/07/19 8:00 AM	Tue 06/08/19 5:00 PM	3 wks	[Gantt Chart: Task bar from 17/07/19 to 06/08/19]												
580	Complete Economic Appraisal Inputs to FBC	Wed 07/08/19 8:00 AM	Tue 27/08/19 5:00 PM	3 wks	[Gantt Chart: Task bar from 07/08/19 to 27/08/19]												
581	Wider Economic Appraisal Workstream	Mon 08/04/19 8:00 AM	Fri 14/06/19 5:00 PM	50 days	[Gantt Chart: Summary bar from 08/04/19 to 14/06/19]												
582	Wider Economics FBC Input	Mon 08/04/19 8:00 AM	Fri 14/06/19 5:00 PM	10 wks	[Gantt Chart: Task bar from 08/04/19 to 14/06/19]												
583	Financial Case	Wed 17/07/19 8:00 AM	Tue 06/08/19 5:00 PM	15 days	[Gantt Chart: Summary bar from 17/07/19 to 06/08/19]												
584	Updates to budget/funding sources	Wed 17/07/19 8:00 AM	Tue 06/08/19 5:00 PM	3 wks	[Gantt Chart: Task bar from 17/07/19 to 06/08/19]												

Project: St Austell A30 Link Road
Date: Fri 21/08/20 6:48 PM

Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
Split		External Tasks		Inactive Summary		Manual Summary		Critical	
Milestone		External Milestone		Manual Task		Start-only		Critical Split	
Summary		Inactive Task		Duration-only		Finish-only		Progress	

Task ID	Task Name	Start	Finish	Duration	Gantt Chart																																		
					January							May 20							Septem							January							May 20						
					1	01	21	11	01	21	11	01	21	11	01	21	11	01	21	11	01	21	11	01	21	11	01	21	11	01	21	11	01	21	11				
585	Cost Profile/cashflow analysis	Wed 17/07/19 8:00 AM	Tue 06/08/19 5:00 PM	3 wks	[Gantt bar]																																		
586	Commercial Case	Wed 01/05/19 8:00 AM	Fri 28/06/19 5:00 PM	43 days	[Gantt bar]																																		
587	Procurement Strategy/Contract Management	Wed 01/05/19 8:00 AM	Fri 28/06/19 5:00 PM	43 days	[Gantt bar]																																		
588	Management Case	Mon 08/04/19 8:00 AM	Tue 13/08/19 5:00 PM	92 days	[Gantt bar]																																		
589	Update Programme	Wed 17/07/19 8:00 AM	Tue 13/08/19 5:00 PM	4 wks	[Gantt bar]																																		
590	Update Governance	Wed 17/07/19 8:00 AM	Tue 13/08/19 5:00 PM	4 wks	[Gantt bar]																																		
591	Update Assurance/Approvals Plan	Mon 08/04/19 8:00 AM	Fri 12/07/19 5:00 PM	14 wks	[Gantt bar]																																		
592	Update Comms Strategy	Mon 08/04/19 8:00 AM	Fri 12/07/19 5:00 PM	14 wks	[Gantt bar]																																		
593	Update Stakeholder Management Plan	Mon 08/04/19 8:00 AM	Fri 12/07/19 5:00 PM	14 wks	[Gantt bar]																																		
594	Update Risk Management Strategy	Mon 08/04/19 8:00 AM	Fri 12/07/19 5:00 PM	14 wks	[Gantt bar]																																		
595	Update Benefits Realisation Plan	Mon 08/04/19 8:00 AM	Fri 12/07/19 5:00 PM	14 wks	[Gantt bar]																																		
596	Update Monitoring and Evaluation Plan	Mon 08/04/19 8:00 AM	Fri 12/07/19 5:00 PM	14 wks	[Gantt bar]																																		
597	Contingency Plan	Mon 08/04/19 8:00 AM	Fri 12/07/19 5:00 PM	14 wks	[Gantt bar]																																		
598	Submit Draft Full Business Case	Thu 28/11/19 5:00 PM	Thu 28/11/19 5:00 PM	0 days	[Milestone]																																		
599	DfT Appraisal Period	Fri 29/11/19 8:00 AM	Wed 08/07/20 5:00 PM	150 days	[Gantt bar]																																		
600	iterative processs and queries answered	Fri 29/11/19 8:00 AM	Wed 08/07/20 5:00 PM	150 days	[Gantt bar]																																		
601	Submit Full Business Case	Wed 26/08/20 8:00 AM	Wed 26/08/20 8:00 AM	0 days	[Milestone]																																		
602	DfT Appraisal Period	Wed 26/08/20 8:00 AM	Tue 06/10/20 5:00 PM	30 days	[Gantt bar]																																		
603	BOARD GATEWAY: Commit to Construct	Wed 07/10/20 8:00 AM	Tue 20/10/20 5:00 PM	10 days	[Gantt bar]																																		
604	Gateway #10 Authorisation	Wed 07/10/20 8:00 AM	Mon 12/10/20 5:00 PM	4 days	[Gantt bar]																																		
605	Check availability of funding/approvals	Wed 07/10/20 8:00 AM	Wed 07/10/20 5:00 PM	1 day	[Gantt bar]																																		
606	Complete & Submit Gateway Authorisation form	Thu 08/10/20 8:00 AM	Thu 08/10/20 5:00 PM	1 day	[Gantt bar]																																		
607	MEETING: PROJECT BOARD - Contractor	Fri 09/10/20 8:00 AM	Fri 09/10/20 5:00 PM	1 day	[Gantt bar]																																		
608	Gateway Authorisation form signed and returned	Mon 12/10/20 8:00 AM	Mon 12/10/20 5:00 PM	1 day	[Gantt bar]																																		
609	Construction Purchase Order	Tue 13/10/20 8:00 AM	Fri 16/10/20 5:00 PM	4 days	[Gantt bar]																																		
610	Increase Purchase Requisition (ERP)	Tue 13/10/20 8:00 AM	Tue 13/10/20 5:00 PM	1 day	[Gantt bar]																																		
611	Purchase order issued to Contractor (Construction	Fri 16/10/20 5:00 PM	Fri 16/10/20 5:00 PM	0 days	[Milestone]																																		
612	Handover Meeting	Mon 12/10/20 8:00 AM	Tue 20/10/20 5:00 PM	7 days	[Gantt bar]																																		
613	Organise handover meeting	Mon 12/10/20 8:00 AM	Mon 12/10/20 5:00 PM	1 day	[Gantt bar]																																		
614	Circulate agenda and associated documents for	Tue 13/10/20 8:00 AM	Thu 15/10/20 5:00 PM	3 days	[Gantt bar]																																		
615	HANDOVER MEETING - Construction	Fri 16/10/20 8:00 AM	Fri 16/10/20 5:00 PM	1 day	[Gantt bar]																																		
616	Minutes from Handover Meeting drafted & circula	Mon 19/10/20 8:00 AM	Tue 20/10/20 5:00 PM	2 days	[Gantt bar]																																		
617	CONSTRUCTION	Mon 03/08/20 8:00 AM	Wed 02/08/23 5:00 PM	772 days	[Gantt bar]																																		
618	STEERING GROUP GATEWAY: Construction Completio	Mon 03/08/20 8:00 AM	Wed 02/08/23 5:00 PM	772 days	[Gantt bar]																																		
619	CONSTRUCTION	Mon 03/08/20 8:00 AM	Tue 04/07/23 5:00 PM	751 days	[Gantt bar]																																		
620	Utilities C4	Mon 03/08/20 8:00 AM	Fri 13/11/20 5:00 PM	75 days	[Gantt bar]																																		
621	Ecological Works	Mon 16/11/20 8:00 AM	Mon 25/01/21 5:00 PM	40 days	[Gantt bar]																																		
622	Advanced Works	Mon 07/12/20 8:00 AM	Mon 08/02/21 5:00 PM	35 days	[Gantt bar]																																		
623	Mobilisation	Tue 09/02/21 8:00 AM	Mon 08/03/21 5:00 PM	20 days	[Gantt bar]																																		
624	Works	Tue 09/03/21 8:00 AM	Tue 04/07/23 5:00 PM	606 days	[Gantt bar]																																		
625	Construction nearing completion issued	Wed 24/05/23 8:00 AM	Wed 24/05/23 8:00 AM	0 days	[Milestone]																																		
626	Client and End User Handover Preparation Process	Wed 05/07/23 8:00 AM	Tue 01/08/23 5:00 PM	1 mon	[Gantt bar]																																		

Project: St Austell A30 Link Road
Date: Fri 21/08/20 6:48 PM

Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
Split		External Tasks		Inactive Summary		Manual Summary		Critical	
Milestone		External Milestone		Manual Task		Start-only		Critical Split	
Summary		Inactive Task		Duration-only		Finish-only		Progress	

