

Relates to drawing:
0718_CSL_VUT_01R1_DE_CH_4001

STATUTORY UNDERTAKERS EQUIPMENT INFORMATION

| ID | Utility Provider | Type of Utility | Trial pit carried out | Stats equipment uncovered | Trial pit depth | C3 request sent | C3 request drawing | Utility diversion required | Utilities diversions contact name, number & email | Further comments |
|-------|----------------------------|--------------------------------|-----------------------|---------------------------|-------------------------------|-----------------|--|----------------------------|---|---|
| 01.01 | Western Power Distribution | High voltage underground cable | No | N/A | | Yes | 0718_CSL_VUT_XXR1_DR_CH_0111 | Yes | Nigel Trudgeon 01208 892262 ntrudgeon@westernpower.co.uk | MISSING DIVERSION INFORMATION. GOING BACK TO WPD |
| 01.02 | Western Power Distribution | High voltage overhead cable | No | N/A | | Yes | 0718_CSL_VUT_XXR1_DR_CH_0105 | Yes | Nigel Trudgeon 01208 892262 ntrudgeon@westernpower.co.uk | MISSING DIVERSION INFORMATION. GOING BACK TO WPD |
| 01.03 | Imerys | Pipe line | No | N/A | | Yes | 0718_CSL_VUT_XXR1_DR_CH_0056 | No | Mark Bounsall 07809 780993 mark.bounsall@imerys.com | No C3 response from IMERYs. Imerys pipe line thought to be located in tunnel that runs under the highway. |
| 01.04 | Imerys | Fibre optic cable | No | N/A | | Yes | 0718_CSL_VUT_XXR1_DR_CH_0054 | No | Mark Bounsall 07809 780993 mark.bounsall@imerys.com | No C3 response from IMERYs. Imerys fibre optic cable thought to be located in tunnel that runs under the highway. |
| 01.05 | Imerys | Clay line | No | N/A | | Yes | 0718_CSL_VUT_XXR1_DR_CH_0055 | No | Mark Bounsall 07809 780993 mark.bounsall@imerys.com | No C3 response from IMERYs. Imerys clay line thought to be located in tunnel that runs under the highway. |
| 01.06 | Western Power Distribution | Low voltage overhead | No | N/A | | Yes | 0718_CSL_VUT_XXR1_DR_CH_0118 | Yes | Nigel Trudgeon 01208 892262 ntrudgeon@westernpower.co.uk | |
| 01.07 | BT | Underground cable | Yes | Yes | 390mm + 950mm SEE COMMENTS | Yes | 0718_CSL_VUT_XXR1_DR_CH_0084 | Yes | Alison Thatcher 07484 906511 alison.thatcher@openreach.co.uk | Trial pit carried out in location that BT cable is anticipated and found two services at different depths. Surveyor didn't specify which service was found at which depth. |
| 01.08 | BT | Underground cable | Yes | Yes | 1150mm | Yes | 0718_CSL_VUT_XXR1_DR_CH_0083 | Yes | Alison Thatcher 07484 906511 alison.thatcher@openreach.co.uk | |
| 01.09 | South West Water | Water distribution pipe | Yes | Yes | 100mm + 950mm | Yes | 0718_CSL_VUT_XXR1_DR_CH_0093 | Yes | Angie Brown 01392 443661 developerservicesplanning@southwestwater.co.uk | |
| 01.10 | BT | Underground cable | No | N/A | | Yes | 0718_CSL_VUT_XXR1_DR_CH_0085 | Yes | Alison Thatcher 07484 906511 alison.thatcher@openreach.co.uk | |
| 01.11 | South West Water | Water distribution pipe | Yes | Yes | 390mm + 950mm SEE COMMENTS | Yes | 0718_CSL_VUT_XXR1_DR_CH_0094 | Yes | Angie Brown 01392 443661 developerservicesplanning@southwestwater.co.uk | Trial pit carried out in location that SWW pipe is anticipated and found two services at different depths. Surveyor didn't specify at which service was found at which depth. |
| 01.12 | Western Power Distribution | High voltage underground cable | Yes | Yes | 520mm + 510mm | Yes | 0718_CSL_VUT_XXR1_DR_CH_0112 | Yes | Nigel Trudgeon 01208 892262 ntrudgeon@westernpower.co.uk | Two trial pits carried out. One trial pit found three ducts at the depth of 520mm and a single duct at 510mm. MISSING DIVERSION INFORMATION. GOING BACK TO WPD |
| 01.13 | South West Water | Trunk water mains pipe | No | N/A | | Yes | 0718_CSL_VUT_XXR1_DR_CH_0090 | No | Angie Brown 01392 443661 developerservicesplanning@southwestwater.co.uk | |
| 01.14 | BT | Overhead cable | No | N/A | | Yes | | Yes | Alison Thatcher 07484 906511 alison.thatcher@openreach.co.uk | No C3 drawing sent to BT however diversion of overhead cable and pole included in the price |
| 01.15 | South West Water | Trunk water mains pipe | No | N/A | | No | | No | Angie Brown 01392 443661 developerservicesplanning@southwestwater.co.uk | No C3 carried out however due to pipe be slightly out of the area of the proposed works, its through a diversion would not be necessary |

Relates to drawing:
0718_CSL_VUT_02MZ_DE_CH_4002

STATUTORY UNDERTAKERS EQUIPMENT INFORMATION

| ID | Utility Provider | Type of Utility | Trial pit carried out | Stats equipment uncovered | Trial pit depth | C3 request sent | C3 request drawing | Utility diversion required | Utilities diversions contact name, number & email | Further comments |
|-------|----------------------------|----------------------------------|-----------------------|---------------------------|-----------------|-----------------|--|----------------------------|--|---|
| 02.01 | Western Power Distribution | 132kv overhead cable AY29 - AY30 | No | N/A | | Yes | 0718_CSL_VUT_XXR1_DR_CH_0036 | No | Richard Clatworthy 01209 616639 or 07450 539206 rclatworthy@westernpower.co.uk | Level of cable interpolated from cleargraph data. Desirable minimum clearance from bottom cable to finished road level is 7.3m whilst minimum clearance to plant during construction is 3.2m. WPD have had their design consultant carry out a high tensile cable design on the existing cable to see how much extra room can be achieved between the bottom of cable and FRL. Existing track to be cleared and widened to allow maintenance access to pylon AY29. Existing track to be cleared and vegetation and access constructed off track to allow maintenance of Pylon AY28. Both shown and labelled in drawing. |
| 02.02 | Western Power Distribution | High voltage overhead cable | No | N/A | | Yes | 0718_CSL_VUT_XXR1_DR_CH_0114 | Yes | Nigel Trudgeon 01208 892262 ntrudgeon@westernpower.co.uk | MISSING DIVERSION INFORMATION. GOING BACK TO WPD |
| 02.03 | Western Power Distribution | High voltage underground cable | No | N/A | | Yes | 0718_CSL_VUT_XXR1_DR_CH_0115 | Yes | Nigel Trudgeon 01208 892262 ntrudgeon@westernpower.co.uk | MISSING DIVERSION INFORMATION. GOING BACK TO WPD |
| 02.04 | Imerys | High voltage underground cable | No | N/A | | Yes | 0718_CSL_VUT_XXR1_DR_CH_0060 | | Mark Bounsall 07809 780993 mark.bounsall@imerys.com | No C3 response from IMERYs, however a diversion is considered likely. |
| 02.05 | Goonvean | Clay pipe | Yes | No | 1410mm | Yes | 0718_CSL_VUT_XXR1_DR_CH_0070 | | Mark Bounsall 07809 780993 mark.bounsall@imerys.com | No C3 response from Goonvean, however a diversion is considered likely. Two trial pits dug, sub contractor backfilled trial pit before surveyor arrived on site |
| 02.06 | Imerys | Water distribution pipe | Yes | Yes | 460mm + 100mm | Yes | 0718_CSL_VUT_XXR1_DR_CH_0063 | | Mark Bounsall 07809 780993 mark.bounsall@imerys.com | No C3 response from IMERYs, however a diversion is considered likely. |
| 02.07 | BT | Overhead cable | No | N/A | | No | | Yes | Alison Thatcher 07484 906511 alison.thatcher@openreach.co.uk | Diversion works may be required but not priced up by BT. Depends on final design and plant used by contractor |
| 02.08 | Western Power Distribution | Low voltage overhead cable | No | N/A | | | 0718_CSL_VUT_XXRR_DR_CH_0117 | Yes | Nigel Trudgeon 01208 892262 ntrudgeon@westernpower.co.uk | |
| 02.09 | Western Power Distribution | Low voltage overhead cable | No | N/A | | | 0718_CSL_VUT_XXRR_DR_CH_0116 | Yes | Nigel Trudgeon 01208 892262 ntrudgeon@westernpower.co.uk | |
| 02.10 | Western Power Distribution | High voltage overhead cable | No | N/A | | Yes | 0718_CSL_VUT_XXRR_DR_CH_0106 | Yes | Nigel Trudgeon 01208 892262 ntrudgeon@westernpower.co.uk | |
| 02.11 | Western Power Distribution | High voltage overhead cable | No | N/A | | Yes | | Yes | Nigel Trudgeon 01208 892262 ntrudgeon@westernpower.co.uk | |
| 02.12 | Western Power Distribution | High voltage underground cable | No | N/A | | Yes | | Yes | Nigel Trudgeon 01208 892262 ntrudgeon@westernpower.co.uk | |
| 02.13 | South West Water | Water distribution pipe | No | N/A | | Yes | | No | Angie Brown 01392 443661 developerservicesplanning@southwestwater.co.uk | Diversion works considered unlikely |
| 02.14 | South West Water | Trunk water mains pipe | No | N/A | | | | No | Angie Brown 01392 443661 developerservicesplanning@southwestwater.co.uk | Diversion works considered unlikely |
| 02.15 | Western Power Distribution | High voltage underground cable | No | N/A | | | | Yes | Nigel Trudgeon 01208 892262 ntrudgeon@westernpower.co.uk | |
| 02.16 | South West Water | Trunk water mains pipe | No | N/A | | | | No | Angie Brown 01392 443661 developerservicesplanning@southwestwater.co.uk | Diversion works considered unlikely |

| | | | | | | | | | | |
|-------|----------------------------|-----------------------------|----|-----|--|--|--|-----|--|---|
| 02.17 | Western Power Distribution | High voltage overhead cable | No | N/A | | | | Yes | Nigel Trudgeon 01208 892262 ntrudgeon@westernpower.co.uk | Overhead cable pole directly located in proposed attenuation basin. |
| 02.18 | BT | Overhead cable | No | N/A | | | | Yes | Alison Thatcher 07484 906511 alison.thatcher@openreach.co.uk | No C3 drawing sent to BT however diversion of overhead cable and pole included in the price |

Relates to drawing:
0718_CSL_VUT_03MZ_DE_CH_4003

STATUTORY UNDERTAKERS EQUIPMENT INFORMATION

| ID | Utility Provider | Type of Utility | Trial pit carried out | Stats equipment uncovered | Trial pit depth | C3 request sent | C3 request drawing | Utility diversion required | Utilities diversions contact name, number & email | Further comments |
|-------|----------------------------|----------------------------------|-----------------------|---------------------------|-----------------|-----------------|--|----------------------------|--|---|
| 03.01 | Western Power Distribution | 132kv overhead cable AY26 - AY27 | No | N/A | | Yes | 0718_CSL_VUT_XXM1_DR_CH_0037 | No | Richard Clatworthy 01209 616639 or 07450 539206 rclatworthy@westernpower.co.uk | Level of cable interpolated from cleargraph data. Desirable minimum clearance from bottom cable to finished road level is 7.3m whilst minimum clearance to plant during construction is 3.2m. |
| 03.02 | BT | Overhead cable | No | N/A | | Yes | 0718_CSL_VUT_XXMZ_DR_CH_0075 | Yes | Alison Thatcher 07484 906511 alison.thatcher@openreach.co.uk | |
| 03.03 | Imerys | Water distribution pipe | No | N/A | | No | | Yes | Mark Bounsall 07809 780993 mark.bounsall@imerys.com | No C3 response from IMERYs, however a diversion is considered likely. |
| 03.04 | Goonvean | Clay pipe | No | N/A | | No | | Yes | Mark Bounsall 07809 780993 mark.bounsall@imerys.com | No C3 response from IMERYs, however a diversion is considered likely. |

Relates to drawing:
0718_CSL_VUT_04M1_DE_CH_4004

STATUTORY UNDERTAKERS EQUIPMENT INFORMATION

| ID | Utility Provider | Type of Utility | Trial pit carried out | Stats equipment uncovered | Trial pit depth | C3 request sent | C3 request drawing | Utility diversion required | Utilities diversions contact name, number & email | Further comments |
|-------|----------------------------|----------------------------------|-----------------------|---------------------------|----------------------|-----------------|--|----------------------------|--|--|
| 04.01 | Goonvean | Clay pipe | Yes | Yes | 490mm, 360mm + 500mm | Yes | 0718-CSL-VUT-XXM1-DR-CH-0071 | | Mark Bounsall 07809 780993 mark.bounsall@imerys.com | No C3 response from IMERYs, however a diversion is considered likely |
| 04.02 | BT | Overhead cable | No | N/A | | Yes | 0718-CSL-VUT-XXM1-DR-CH-0076 | Yes | Alison Thatcher 07484 906511 alison.thatcher@openreach.co.uk | |
| 04.03 | Western Power Distribution | 132kv overhead cable AY24 - AY25 | No | N/A | | Yes | 0718-CSL-VUT-XXM1-DR-CH-0038 | No | Richard Clatworthy 01209 616639 or 07450 539206 rclatworthy@westernpower.co.uk | Level of cable interpolated from cleargraph data. Desirable minimum clearance from bottom cable to finished road level is 7.3m whilst minimum clearance to plant during construction is 3.2m. New maintenance parking bay for pylon AY25 and new maintenance access off existing Imerys track for pylon AY24, both pylons shown and labelled in drawing. |
| 04.04 | Imerys | High voltage underground cable | Yes | Yes | 1090mm | Yes | 0718-CSL-VUT-XXM1-DR-CH-0061 | No | Mark Bounsall 07809 780993 mark.bounsall@imerys.com | No C3 response from IMERYs, however a diversion is considered unlikely. |
| 04.05 | Imerys | Water distribution pipe | Yes | Yes | 630mm + 860mm | Yes | 0718-CSL-VUT-XXM1-DR-CH-0064 | Yes | Mark Bounsall 07809 780993 mark.bounsall@imerys.com | No C3 response from IMERYs, however a diversion is considered likely. |
| 04.06 | Imerys | Water distribution pipe | Yes | Yes | 710mm | Yes | 0718-CSL-VUT-XXM1-DR-CH-0065 | | Mark Bounsall 07809 780993 mark.bounsall@imerys.com | No C3 response from IMERYs, however a diversion is considered likely. |

Relates to drawing:
0718_CSL_VUT_05M1_DE_CH_4005

STATUTORY UNDERTAKERS EQUIPMENT INFORMATION

| ID | Utility Provider | Type of Utility | Trial pit carried out | Stats equipment uncovered | Trial pit depth | C3 request sent | C3 request drawing | Utility diversion required | Utilities diversions contact name, number & email | Further comments |
|-------|----------------------------|----------------------------------|-----------------------|---------------------------|-----------------|-----------------|--|----------------------------|--|---|
| 05.01 | Imerys | High voltage overhead cable | No | N/A | | Yes | 0718-CSL-VUT-XXM1-DR-CH-0057 | Yes | Mark Bounsall 07809 780993 mark.bounsall@imerys.com | No C3 response from IMERYs, however a diversion is considered likely. |
| 05.02 | Imerys | High voltage overhead cable | No | N/A | | Yes | 0718-CSL-VUT-XXM1-DR-CH-0058 | Yes | Mark Bounsall 07809 780993 mark.bounsall@imerys.com | No C3 response from IMERYs, however a diversion is considered likely. |
| 05.03 | Imerys | High voltage overhead cable | No | N/A | | Yes | 0718-CSL-VUT-XXM1-DR-CH-0059 | Yes | Mark Bounsall 07809 780993 mark.bounsall@imerys.com | No C3 response from IMERYs, however a diversion is considered likely. |
| 05.04 | Western Power Distribution | 132kv overhead cable AY23 - AY24 | No | N/A | | Yes | 0718-CSL-VUT-XXM1-DR-CH-0039 | No | Richard Clatworthy 01209 616639 or 07450 539206 rclatworthy@westernpower.co.uk | Level of cable interpolated from cleargraph data. Desirable minimum clearance from bottom of cable to finished road level is 7.3m whilst minimum clearance to plant during construction is 3.2m |
| 05.05 | Imerys | Water distribution pipe | Yes | Yes | 770mm + 860mm | Yes | 0718-CSL-VUT-XXM1-DR-CH-0067 | Yes | Mark Bounsall 07809 780993 mark.bounsall@imerys.com | No C3 response from IMERYs, however diversion or protection works is considered likely. |
| 05.06 | Imerys | Water distribution pipe | No | N/A | | Yes | 0718-CSL-VUT-XXM1-DR-CH-0066 | Yes | Mark Bounsall 07809 780993 mark.bounsall@imerys.com | No C3 response from IMERYs, however a diversion is considered likely. |
| 05.07 | Goonvean | Clay pipe | Yes | No | | Yes | 0718-CSL-VUT-XXM1-DR-CH-0072 | Yes | Mark Bounsall 07809 780993 mark.bounsall@imerys.com | No C3 response from IMERYs, however diversion or protection works is considered likely. |
| 05.08 | Western Power Distribution | 132kv overhead cable AY22 - AY23 | No | N/A | | | | No | Richard Clatworthy 01209 616639 or 07450 539206 rclatworthy@westernpower.co.uk | Level of cable interpolated from cleargraph data. Desirable minimum clearance from bottom cable to finished road level is 7.3m whilst minimum clearance to plant during construction is 3.2m |

Relates to drawing:
0718_CSL_VUT_06MZ_DE_CH_4006

STATUTORY UNDERTAKERS EQUIPMENT INFORMATION

| ID | Utility Provider | Type of Utility | Trial pit carried out | Stats equipment uncovered | Trial pit depth | C3 request sent | C3 request drawing | Utility diversion required | Utilities diversions contact name, number & email | Further comments |
|-------|----------------------------|----------------------------------|-----------------------|---------------------------|-----------------|-----------------|--|----------------------------|--|---|
| 06.01 | Western Power Distribution | 132kv overhead cable AY20 - AY21 | No | N/A | | Yes | 0718_CSL_VUT_XXMZ_DR_CH_0040 | No | Richard Clatworthy 01209 616639 or 07450 539206 rclatworthy@westernpower.co.uk | Level of cable interpolated from cleargraph data. Desirable minimum clearance from bottom cable to finished road level is 7.3m whilst minimum clearance to plant during construction is 3.2m New maintenance access's to be constructed for WPD pylons AY20 & AY21. Both shown and labelled on drawing. |
| 06.02 | Goonvean | Clay pipe | Yes | Yes | 890mm | Yes | 0718_CSL_VUT_XXR2_DR_CH_0073 | Yes | Mark Bounsall 07809 780993 mark.bounsall@imerys.com | No C3 response from IMERYs, however a diversion is considered likely. |
| 06.03 | Imerys | Water distribution pipe | Yes | Yes | 440mm | Yes | 0718_CSL_VUT_XXR2_DR_CH_0068 | Yes | Mark Bounsall 07809 780993 mark.bounsall@imerys.com | No C3 response from IMERYs, however a diversion is considered likely. |
| 06.04 | Imerys | Water distribution pipe | No | N/A | | No | | | Mark Bounsall 07809 780993 mark.bounsall@imerys.com | C3 request not carried out due diversion works not considered likely. |
| 06.05 | Goonvean | Clay pipe | No | N/A | | No | | | Mark Bounsall 07809 780993 mark.bounsall@imerys.com | C3 request not carried out due diversion works not considered likely. |
| 06.06 | South West Water | Water distribution pipe | Yes | Yes | 640mm | Yes | 0718_CSL_VUT_XXMZ_DR_CH_0096 | Yes | Angie Brown 01392 443661 developerservicesplanning@southwestwater.co.uk | Trial pit data indicates electric cable but assumption this is incorrect and utility is water pipe due to C2 information. Diversion works considered along most of the pipe. Diversion not considered likely to the western side where the pipe intersects the design |
| 06.07 | South West Water | Water distribution pipe | No | N/A | | Yes | 0718_CSL_VUT_XXM1_DR_CH_0095 | Yes | Angie Brown 01392 443661 developerservicesplanning@southwestwater.co.uk | |
| 06.08 | South West Water | New access track to reservoir | | | | | | | Angie Brown 01392 443661 developerservicesplanning@southwestwater.co.uk | New South West Water access track for Trezaise reservoir. |

Relates to drawing:
0718_CSL_VUT_07R2_DE_CH_4007

STATUTORY UNDERTAKERS EQUIPMENT INFORMATION

| ID | Utility Provider | Type of Utility | Trial pit carried out | Stats equipment uncovered | Trial pit depth | C3 request sent | C3 request drawing | Utility diversion required | Utilities diversions contact name, number & email | Further comments |
|-------|----------------------------|----------------------------------|-----------------------|---------------------------|-----------------|-----------------|--|----------------------------|--|---|
| 07.01 | Western Power Distribution | 132kv overhead cable AY19 - AY20 | No | N/A | | Yes | 0718_CSL_VUT_XXR2_DR_CH_0041 | No | Richard Clatworthy 01209 616639 or 07450 539206 rclatworthy@westernpower.co.uk | Level of cable interpolated from cleargraph data. Desirable minimum clearance from bottom cable to finished road level is 7.3m whilst minimum clearance to plant during construction is 3.2m. New maintenance access to be constructed for WPD pylon AY19. Shown and labelled on drawing. |
| 07.02 | Western Power Distribution | High voltage overhead cable | No | N/A | | Yes | 0718_CSL_VUT_XXR2_DR_CH_0108 | Yes | Nigel Trudgeon 01208 892262 ntrudgeon@westernpower.co.uk | |
| 07.03 | BT | Overhead cable | No | N/A | | Yes | 0718_CSL_VUT_XXM2_DR_CH_0078 | Yes | Alison Thatcher 07484 906511 alison.thatcher@openreach.co.uk | |
| 07.04 | South West Water | Water distribution pipe | No | N/A | | Yes | 0718_CSL_VUT_XXR2_DR_CH_0097 | Yes | Angie Brown 01392 443661 developerservicesplanning@southwestwater.co.uk | |
| 07.05 | BT | Overhead cable | No | N/A | | Yes | 0718_CSL_VUT_XXR2_DR_CH_0077 | Yes | Alison Thatcher 07484 906511 alison.thatcher@openreach.co.uk | |
| 07.06 | Western Power Distribution | 132kv overhead cable AY19 - AY20 | No | N/A | | | | No | Richard Clatworthy 01209 616639 or 07450 539206 rclatworthy@westernpower.co.uk | Level of cable interpolated from cleargraph data. Desirable minimum clearance from bottom cable to finished road level is 7.3m whilst minimum clearance to plant during construction is 3.2m. New maintenance access to be constructed for WPD pylon AY19. Shown and labelled on drawing. |
| 07.07 | BT | Overhead cable | No | N/A | | No | | | Alison Thatcher 07484 906511 alison.thatcher@openreach.co.uk | C3 not requested . Diversion considered unlikely due to design of carriageway on overlay with no considerable changes to levels |

Relates to drawing:
0718_CSL_VUT_08M2_DE_CH_4008

STATUTORY UNDERTAKERS EQUIPMENT INFORMATION

| ID | Utility Provider | Type of Utility | Trial pit carried out | Stats equipment uncovered | Trial pit depth | C3 request sent | C3 request drawing | Utility diversion required | Utilities diversions contact name, number & email | Further comments |
|-------|----------------------------|-----------------------------------|-----------------------|---------------------------|-----------------|-----------------|--|----------------------------|--|---|
| 08.01 | National Grid | 400kv overhead cable YE128 - YE12 | No | N/A | | Yes | 0718_CSL_VUT_XXM2_DR_CH_0044 | No | Wayne Smith 01926 656102 Wayne.Smith@nationalgrid.com | Level of cable interpolated from cleargraph data. Minimum clearance from bottom cable to finished road level is 8.1m. |
| 08.02 | Western Power Distribution | High voltage overhead cable | No | N/A | | Yes | 0718_CSL_VUT_XXM2_DR_CH_0109 | Yes | Nigel Trudgeon 01208 892262 ntrudgeon@westernpower.co.uk | |

Relates to drawing:
0718_CSL_VUT_09M2_DE_CH_4009

STATUTORY UNDERTAKERS EQUIPMENT INFORMATION

| ID | Utility Provider | Type of Utility | Trial pit carried out | Stats equipment uncovered | Trial pit depth | C3 request sent | C3 request drawing | Utility diversion required | Utilities diversions contact name, number & email | Further comments |
|-------|------------------|-------------------------|-----------------------|---------------------------|-----------------|-----------------|--|----------------------------|---|------------------|
| 09.01 | South West Water | Water distribution pipe | No | N/A | | Yes | 0718_CSL_VUT_XXM2_DR_CH_0098 | Yes | Angie Brown 01392 443661 developerservicesplanning@southwestwater.co.uk | |

Relates to drawing:
0718_CSL_VUT_10MZ_DE_CH_4010

STATUTORY UNDERTAKERS EQUIPMENT INFORMATION

| ID | Utility Provider | Type of Utility | Trial pit carried out | Stats equipment uncovered | Trial pit depth | C3 request sent | C3 request drawing | Utility diversion required | Utilities diversions contact name, number & email | Further comments |
|-------|----------------------------|----------------------------|-----------------------|---------------------------|-----------------|-----------------|--|----------------------------|---|------------------|
| 10.01 | South West Water | Water distribution pipe | Yes | Yes | 650mm | Yes | 0718_CSL_VUT_XXR3_DR_CH_0099 | Yes | Angie Brown 01392 443661 developerservicesplanning@southwestwater.co.uk | |
| 10.02 | South West Water | Water distribution pipe | Yes | Yes | 850mm | Yes | 0718_CSL_VUT_XXR3_DR_CH_0100 | Yes | Angie Brown 01392 443661 developerservicesplanning@southwestwater.co.uk | |
| 10.03 | BT | Overhead cable | No | N/A | | Yes | 0718_CSL_VUT_XXR3_DR_CH_0079 | Yes | Alison Thatcher 07484 906511 alison.thatcher@openreach.co.uk | |
| 10.04 | BT | Overhead cable | No | N/A | | Yes | 0718_CSL_VUT_XXR3_DR_CH_0080 | Yes | Alison Thatcher 07484 906511 alison.thatcher@openreach.co.uk | |
| 10.05 | BT | Underground cable | No | N/A | | Yes | 0718_CSL_VUT_XXR3_DR_CH_0086 | Yes | Alison Thatcher 07484 906511 alison.thatcher@openreach.co.uk | |
| 10.06 | Western Power Distribution | Low voltage overhead cable | No | N/A | | Yes | 0718_CSL_VUT_XXR3_DR_CH_0119 | Yes | Nigel Trudgeon 01208 892262 ntrudgeon@westernpower.co.uk | |
| 10.07 | Western Power Distribution | Low voltage overhead cable | No | N/A | | No | | No | Nigel Trudgeon 01208 892262 ntrudgeon@westernpower.co.uk | |

Relates to drawing:
0718_CSL_VUT_11R4_DE_CH_4011

STATUTORY UNDERTAKERS EQUIPMENT INFORMATION

| ID | Utility Provider | Type of Utility | Trial pit carried out | Stats equipment uncovered | Trial pit depth | C3 request sent | C3 request drawing | Utility diversion required | Utilities diversions contact name, number & email | Further comments |
|-------|----------------------------|--------------------------------|-----------------------|---------------------------|-----------------|-----------------|--|----------------------------|--|---|
| 11.01 | Western Power Distribution | 132kv overhead cable B18 - B19 | No | N/A | | Yes | 0718_CSL_VUT_XXR4_DR_CH_0042 | No | Richard Clatworthy 01209 616639 or 07450 539206 rclatworthy@westernpower.co.uk | Level of cable interpolated from cleargraph data. Desirable minimum clearance from bottom cable to finished road level is 7.3m whilst minimum clearance to plant during construction is 3.2m. |
| 11.02 | BT | Underground cable | No | N/A | | Yes | 0718_CSL_VUT_XXR4_DR_CH_0087 | Yes | Alison Thatcher 07484 906511 alison.thatcher@openreach.co.uk | |
| 11.03 | BT | Overhead cable | No | N/A | | Yes | 0718_CSL_VUT_XXR4_DR_CH_0081 | Yes | Alison Thatcher 07484 906511 alison.thatcher@openreach.co.uk | |
| 11.04 | BT | Overhead cable | No | N/A | | Yes | 0718_CSL_VUT_XXR4_DR_CH_0082 | Yes | Alison Thatcher 07484 906511 alison.thatcher@openreach.co.uk | |
| 11.05 | BT | Underground cable | No | N/A | | Yes | 0718_CSL_VUT_XXR4_DR_CH_0088 | Yes | Alison Thatcher 07484 906511 alison.thatcher@openreach.co.uk | |
| 11.06 | Western Power Distribution | 132kv overhead cable B20 - B21 | No | N/A | | | | No | Richard Clatworthy 01209 616639 or 07450 539206 rclatworthy@westernpower.co.uk | Level of cable interpolated from cleargraph data. Desirable minimum clearance from bottom cable to finished road level is 7.3m whilst minimum clearance to plant during construction is 3.2m. |

Relates to drawing:
0718_CSL_VUT_12R4_DE_CH_4012

STATUTORY UNDERTAKERS EQUIPMENT INFORMATION

| ID | Utility Provider | Type of Utility | Trial pit carried out | Stats equipment uncovered | Trial pit depth | C3 request sent | C3 request drawing | Utility diversion required | Utilities diversions contact name, number & email | Further comments |
|-------|------------------|-------------------------------|-----------------------|---------------------------|------------------------------|-----------------|--|----------------------------|--|---|
| 12.01 | Wales & West | High pressure gas mains | Yes | Yes | 800mm, 620mm, 1020mm + 850mm | Yes | 0718_CSL_VUT_XXR4_DR_CH_0046 | No | Andrew Fitzgerald 02920 278622 or 07967 040364 Andrew.Fitzgerald@wwutilities.co.uk | Trial pit dug 750mm deep and no service was found. Sub-contractor instructed to stop digging under supervision of Wales & West operative attending site due to absence of pipe bedding surround. Wales & West operative then proceeded to probe down and hit pipe approximately 100mm below bottom of trial pit. Estimated depth of high pressure gas pipe 850mm below existing ground. No diversion required, concrete slab may be required. |
| 12.02 | South West Water | Trunk water mains pipe | Yes | Yes | 1650mm | Yes | 0718_CSL_VUT_XXR4_DR_CH_0091 | Yes | Angie Brown 01392 443661 developerservicesplanning@southwestwater.co.uk | |
| 12.03 | South West Water | Trunk water mains pipe | Yes | Yes | 1400mm | Yes | 0718_CSL_VUT_XXR4_DR_CH_0092 | Yes | Angie Brown 01392 443661 developerservicesplanning@southwestwater.co.uk | |
| 12.04 | South West Water | Foul water pipe | No | N/A | | Yes | 0718_CSL_VUT_XXR4_DR_CH_0102 | No | Angie Brown 01392 443661 developerservicesplanning@southwestwater.co.uk | |
| 12.05 | South West Water | Foul water pipe | Yes | Yes | 950mm | Yes | 0718_CSL_VUT_XXR4_DR_CH_0103 | No | Angie Brown 01392 443661 developerservicesplanning@southwestwater.co.uk | |
| 12.06 | South West Water | Water distribution pipe | No | N/A | | Yes | 0718_CSL_VUT_XXR4_DR_CH_0101 | No | Angie Brown 01392 443661 developerservicesplanning@southwestwater.co.uk | |
| 12.07 | Instalcom | Fibre optic underground cable | Yes | Yes | 640mm | Yes | 0718_CSL_VUT_XXR4_DR_CH_0126 | Yes | Gordon Thompson 0208 731 4600 or 07557 264120 Gordon.Thompson@instalcom.co.uk | |
| 12.08 | Instalcom | Fibre optic underground cable | Yes | Yes | 690mm | Yes | 0718_CSL_VUT_XXR4_DR_CH_0127 | Yes | Gordon Thompson 0208 731 4600 or 07557 264120 Gordon.Thompson@instalcom.co.uk | |
| 12.09 | Virgin | Underground cable | Yes | Yes | 640mm | Yes | 0718_CSL_VUT_XXR4_DR_CH_0048 | Yes | Morag Dawson morag.dawson@virginmedia.co.uk Divworks@virginmedia.co.uk | |
| 12.10 | Virgin | Underground cable | Yes | Yes | 690mm | Yes | 0718_CSL_VUT_XXR4_DR_CH_0049 | Yes | Morag Dawson morag.dawson@virginmedia.co.uk Divworks@virginmedia.co.uk | |
| 12.11 | Vodafone | Underground cable | Yes | Yes | 520mm | Yes | 0718_CSL_VUT_XXR4_DR_CH_0051 | Yes | Snehalatha Dhandapani 0134 460 2635 snehalatha.dhandapani@vodafone.com | Trial pit data indicates BT but assumption this is incorrect and Vodafone cable due to C2 information |
| 12.12 | Vodafone | Underground cable | Yes | Yes | 600mm | Yes | 0718_CSL_VUT_XXR4_DR_CH_0052 | Yes | Snehalatha Dhandapani 0134 460 2635 snehalatha.dhandapani@vodafone.com | Trial pit data indicates BT but assumption this is incorrect and Vodafone cable due to C2 information |
| 12.13 | BT | Underground cable | No | N/A | | No | | Yes | Alison Thatcher 07484 906511 alison.thatcher@openreach.co.uk | |
| 12.14 | BT | Overhead cable | No | N/A | | Yes | | Yes | | |
| 12.15 | BT | Underground cable | No | N/A | | No | | Yes | Alison Thatcher 07484 906511 alison.thatcher@openreach.co.uk | |
| 12.16 | Sky | Underground cable | Yes | Yes | 640mm | No | 0718_CSL_VUT_XXR4_DR_CH_0126 | Yes | Chris Birch 07718 511591 Chris.Birch@sky.uk | C3 request drawings not originally sent out to Sky. Instalcom passed the information onto Sky as Sky use Instalcom ducts. |

| | | | | | | | | | | |
|-------|----------------------------|-------------------------|-----|-----|-------|----|--|-----|--|---|
| 12.17 | Sky | Underground cable | Yes | Yes | 690mm | No | 0718 CSL VUT XXR4 DR CH 0127 | Yes | Chris Birch 07718 511591 Chris.Birch@sky.uk | C3 request drawings not originally sent out to Sky. Instalcom passed the information onto Sky as Sky use Instalcom ducts. |
| 12.18 | BT | Overhead cable | No | N/A | | No | | No | Alison Thatcher 07484 906511 alison.thatcher@openreach.co.uk | No permanent diversion works thought likely. |
| 12.19 | Wales & West | High pressure gas mains | No | N/A | | | | No | Andrew Fitzgerald 02920 278622 or 07967 040364 Andrew.Fitzgerald@wwutilities.co.uk | |
| 12.20 | Western Power Distribution | High voltage overhead | No | N/A | | No | | No | Nigel Trudgeon 01208 892262 ntrudgeon@westernpower.co.uk | No C3 submitted, diversion considered unlikely |

Relates to drawing:
0718_CSL_VUT_13XX_DE_CH_4013

STATUTORY UNDERTAKERS EQUIPMENT INFORMATION

| ID | Utility Provider | Type of Utility | Trial pit carried out | Stats equipment uncovered | Trial pit depth | C3 request sent | C3 request drawing | Utility diversion required | Utilities diversions contact name, number & email | Further comments |
|-------|----------------------------|-------------------------------|-----------------------|---------------------------|-----------------|-----------------|--|----------------------------|---|---|
| 13.01 | Western Power Distribution | Low voltage overhead cable | No | N/A | | Yes | 0718_CSL_VUT_XXR4_DR_CH_0120 | Yes | Nigel Trudgeon 01208 892262 ntrudgeon@westernpower.co.uk | |
| 13.02 | BT | Overhead cable | No | N/A | | Yes | | Yes | Alison Thatcher 07484 906511 alison.thatcher@openreach.co.uk | |
| 13.03 | Vodafone | Underground cable | Yes | Yes | 600mm | Yes | 0718_CSL_VUT_XXR4_DR_CH_0052 | Yes | Snehalatha Dhandapani 0134 460 2635 snehalatha.dhandapani@vodafone.co.uk | Trial pit data indicates BT but assumption this is incorrect and Vodafone cable due to C2 information |
| 13.04 | Instalcom | Fibre optic underground cable | Yes | Yes | 690mm | Yes | 0718_CSL_VUT_XXR4_DR_CH_0127 | Yes | Gordon Thompson 0208 731 4600 or 07557 264120 Gordon.Thompson@instalcom.co.uk | |
| 13.05 | Virgin | Underground cable | Yes | Yes | 690mm | Yes | 0718_CSL_VUT_XXR4_DR_CH_0049 | Yes | Morag Dawson morag.dawson@virginmedia.co.uk Divworks@virginmedia.co.uk | |
| 13.06 | Sky | Underground cable | Yes | Yes | 640mm | No | 0718_CSL_VUT_13XX_DE_CH_4013 | Yes | Chris Birch 07718 511591 Chris.Birch@sky.uk | |
| 13.07 | Instalcom | Fibre optic underground cable | No | N/A | | Yes | 0718_CSL_VUT_13XX_DE_CH_4013 | Yes | Gordon Thompson 0208 731 4600 or 07557 264120 Gordon.Thompson@instalcom.co.uk | |
| 13.08 | Virgin | Underground cable | No | N/A | | Yes | 0718_CSL_VUT_13XX_DE_CH_4013 | Yes | Morag Dawson morag.dawson@virginmedia.co.uk Divworks@virginmedia.co.uk | |
| 13.09 | Sky | Underground cable | No | N/A | | Yes | 0718_CSL_VUT_13XX_DE_CH_4013 | Yes | Chris Birch 07718 511591 Chris.Birch@sky.uk | |
| 13.10 | BT | Underground cable | No | N/A | | No | 0718_CSL_VUT_13XX_DE_CH_4013 | Yes | Alison Thatcher 07484 906511 alison.thatcher@openreach.co.uk | |
| 13.11 | Vodafone | Underground cable | No | N/A | | No | | Yes | Snehalatha Dhandapani 0134 460 2635 snehalatha.dhandapani@vodafone.co.uk | Diversion considered likely but no C3 requested |
| 13.12 | South West Water | Foul Water Pipe | No | N/A | | Yes | | No | Angie Brown 01392 443661 developerservicesplanning@southwestwater.co.uk | |
| 13.13 | South West Water | Mains pipe | No | N/A | | Yes | | No | Angie Brown 01392 443661 developerservicesplanning@southwestwater.co.uk | |